

**KOLKATA PORT TRUST**  
**MECHANICAL & ELECTRICAL ENGINEERING DEPARTMENT**

**Minutes of pre-bid meeting held on 16.07.2020 for “Supply, Installation, Testing & Commissioning of 3 nos. 40 meter High Mast Tower for the illumination of mooring buoys at jetty no. 7 & 8 at Budge Budge Petroleum Wharves, Budge Budge, KoPT.”**

Notice Inviting Tender No.: KoPT/KDS/Mech/SE-II/ADV/556 dated 09.07.2020

Prospective bidders present at the pre-bid meeting:

1. M/s Bajaj Electricals Ltd.

Pursuant to the discussions held in the pre-bid meeting, the followings were monetized:

<b>Queries raised by the Prospective Bidders</b>	<b>Reply by KoPT</b>
1. Designing of Pile Foundation as per data given as Soil Report in the tender is very difficult. Complete Soil Report is required.	Data given as Soil Report in the tender has been given as per availability, from Civil Engg. Dept. of KoPT. However, if the bidder feels, he may carry out the Soil Test at the site before execution at his own cost and design the pile foundation accordingly. No extra payment in this regard will be made by KoPT.
2. Completion Time should be more than 100 days considering the nature of job and site condition.	No change in Completion Time is acceptable.
3. In Page-33, Point-K & In Page-50, Item No. 18 of BOQ of Tender Document, 1C x 120 sq. mm. Cu cable as down conductor from lighting finial to the base of operation should be flexible type as it would be easy to bend and lay within the High Mast Tower. Armored cable would be difficult to bend and lay within the confined space of High Mast Tower due to its own in built machineries.	It is to be clarified that in Page 50, Item No. 18 of BOQ of Tender Document should be read as “Design & Supply of 40 meter High Mast Shaft...Supply, installation, testing & commissioning of raising lowering system comprising ...lightening finial and 1C X120 Sq mm Cu flexible Cable (incl. Supply & fixing of cable) shall be used as a down conductor ...socket shall be Flameproof suitable for Gas Group IIA/IIB” instead of “Design & Supply of 40 meter High Mast Shaft...Supply, installation, testing & commissioning of ... 1C X120 Sq mm Cu Armored Cable...Gas Group IIA/IIB”. Also for Page-33, Point-K It should be read as Copper Flexible cable instead of Copper Armored cable.
4. In Page-30, Point-a it has been stated that Sections fabricated out of multiple plates or with more than one weld shall not be accepted. However, in Technical Datasheet of High Mast (Page-35) it has been mentioned “As per Design”	No. of Longitudinal weld per section should be as per design.

In addition to above, Successful bidder, if he feels necessary, needs to carry out scanning for any possibility of underground pipeline of the proposed location of High Mast Towers before execution. However, cost of the same must be included in their Bill of Quantities. No extra payment in this regard will be made by KoPT.

No issues regarding commercial points have been raised by the attended firms.

All other terms and conditions of the NIT remain unchanged. This minute is to be considered as a part of the NIT.

Prospective Bidder present at the pre-bid meeting:

Chief Mechanical Engineer